# Bruhath Bengaluru Mahanagara Palike.

Yalahaka Sattellite Town Sub Division, Bangalore-560064

## Completion Report

Work Record No

Completion report of the work of :

Consultancy services for detailed project report field surveys, General Report, Base Mapping, Technical Report, Detailed Drawing, Detailed cost Estimate for improvements to roads, drains and other development works to be taken up in A & 04 under road development Fund in Ward Minister Sri.S.Suresh Kumar of Yalahanka Division (Package-04)

| | | | | |
|---|---|---|---|---|
| 1) Sanctioned Estimate No. and Date : | | | | |
| 2) Name of Contractor | Sri. Kiruvara Byrareddy Rathnakara Reddy (Infra Support Engineering Consultants Pvt. Ltd). | | | |
| 3) Time stipulated for completion of work | 2 Weeks | | | |
| 4) Date of Commencement of Work | 6-11-2019 | | | |
| 5) Date of Completion of Work | 30-11-2019 | | | |
| M B No | 2224 | | | |
| Page No | 222358 TO 358/1 | | | |
| 6) Name of the officer official incharge of the work | | | | |
| 1) Asst. Exe. Engineer | Sri Sachin. H. P | | | |
| 2) Asst. Engineer | Sri Ramasanjeevaiah | | | |
| Estimate Amount / Tender | Amount claimed asper actuals | Excess | Savings | Remarks |
| 1,23,422/- | 1,23,422/- | | | |

1 Certified that the above work has been completed with in the stipulated time Stipated in entrustment

2 Certified that above work has been executed satisfactorily

Ramasanjeevaiah
AE, Ward No :04
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-೫೬

Asst. Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore